

COMPLETION REPORT

1	Name of the work	Re-Asphalting Mainroad & Cross roads at Soundarya Layout & Meenakshi Layout in Ward No 14		
2	Sanctioned Estimate No. & Date	TSND - CR/39/13-14 dt 20.5.2014		
3	Head of Account which is chargeable	PGW 2634		
4	Instrument Order NO. & Date	28100/108/13-14 dt 22.6.2014		
5	Name Of Contractor	Technical Manager (west) Karnataka Rural Infrastructure Development Limited, Project Implementation unit, Madhavanagara Bangalore 560 001.		
6	Time Stipulated for Completion of work	90 days		
a				
b	Delay in Exculpation of Work	—		
7	Measurement recorded in	M2ND 1721 L.P.N. 172015 to 172022		
8	Check Measurement of the Asst	ABEET.D)		
9	Name of the office/official in charge of the work	M below		
10	a) Asst. Eng/junior Eng	D. S. Choudhary		
	b) Asst. Exe Engineer	S. S. Choudhary		
Sanctioned Estimate Amout		Amount Claims As per Actually Vide As per bills	Excess	Savings
30-11-14		299698200	3	30800

- 1) Certified that the above work has been completed within the stipulated time noted in the
- 2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in


ASSISTANT ENGINEER.


ASSISTANT EXECUTIVE ENGINEER

ಬಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಖ್ಯಾತ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಕಾರ್ಪೊರೇಷನ್, ಬೆಂಗಳೂರು - 560 073


EXECUTIVE ENGINEER

Brihat Bangalore Mahanagara Palike,

Bangalore-56.


ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಪುನಃ ವಲಯ, ಬೆಂಗಳೂರು.